

**NASHVILLE AREA MPO
ARRA FUNDING STATUS AS OF **MAY 19, 2010**
FOR NASHVILLE-DAVIDSON UZA SHARE**

ARRA Funding Allocated to MPO	\$22,647,241 (100%)
ARRA Funding Obligated by March 2, 2010 Deadline	\$22,647,241 (100%)
ARRA Funding De-Obligated after March 2, 2010	\$2,674,772 (12%)
<ul style="list-style-type: none"> • Due to over-programming/ lower costs than estimated: \$2,674,772 (12%) <ul style="list-style-type: none"> ○ See attached detail from TDOT 	
Obligation-Ready Substitute Projects (estimates):	\$2,674,772 (12%)
<ul style="list-style-type: none"> • \$50,000 for White House Calista Road Resurfacing <ul style="list-style-type: none"> ○ Additional funds will cover cost overruns. ○ Currently meets all documentation requirements. ○ No TIP action required. Funding available in ARRA resurfacing bucket. • \$190,000 for Gallatin South Water Avenue Resurfacing <ul style="list-style-type: none"> ○ Additional funds will offset increase in cost estimate and project oversight. ○ Currently meets all documentation requirements. ○ No TIP action required. Funding available in ARRA resurfacing bucket. • \$120,000 for Gallatin Downtown Streetscaping Phase II <ul style="list-style-type: none"> ○ Additional funds will offset increase in cost estimate and project oversight. ○ Currently meets all documentation requirements. ○ TIP administrative adjustment is required to shift \$120,000 from ARRA projects. • \$50,000 for Mt. Juliet West Division Greenway <ul style="list-style-type: none"> ○ Additional funds will cover Construction Engineering Inspection (CEI) charges. ○ Currently meets all documentation requirements. ○ TIP administrative adjustment is required to shift \$50,000 from ARRA projects. • \$805,000 for Springfield North Main Street Bridge Replacement <ul style="list-style-type: none"> ○ Funds will cover cost-overruns. ○ Currently meets all documentation requirements. ○ TIP amendment is required to shift \$805,000 from ARRA projects. • \$1,459,772 for Nashville MTA Access Ride Vehicle Replacement <ul style="list-style-type: none"> ○ Funds will assist in the replacement of vehicles lost due to recent flooding. ○ MTA and MPO are working with TDOT, FTA, and FEMA to cover necessary documentation requirements. ○ TIP amendment may be required to shift funds from ARRA projects. 	

Other Substitute Candidates (if needed):	Up to balance
---	----------------------

- **Any remaining unobligated funding are authorized for TDOT use on State-Sponsored Projects within the Nashville Area MPO region.**

PROJECT BID AMOUNTS VERSUS OBLIGATIONS

PIN	PROJECT DESCRIPTION	LOCAL GOVT	TYPE OF WORK	CONSTANTP SENT	CONST. AD DATE	BIDS OPENED DATE	BID TABS RECD	AWARDED	PE FOR ENV. OBL.	PE FOR DES. OBL.	PE CONTR. AMOUNT	PE RETURNED (NEEDED)	ROW OBL.	ROW CONTR. AMOUNT	ROW RETURNED (NEEDED)	CONST. OBL.	OVERS. OBL.	CONST. CONTR. AMOUNT	CEI CONTR. AMOUNT	EST. AD COSTS	CONST. RETURNED (NEEDED)	TOTAL RETURNED (NEEDED)
NASHVILLE MPO																						
112672.00	Franklin ITS Infrastructure	Franklin	Other	3/11/2010					\$ 250,000		\$ 123,000	\$ 127,000	\$ -	\$ -	\$ -	\$ 965,000	\$ 10,000	\$ -	\$ 127,000	\$ 4,000	\$ -	\$ -
030610.02	Downtown Gallatin Streetscaping (Phase II)	Gallatin	Pedestrian and Bicycles Facility	11/20/2008					\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 480,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
104444.00	Big Station Camp Creek Blvd Bridge and Realignment in Gallatin	Gallatin	Bridge Replacement	11/16/2009	11/20/2009	12/14/2009	12/15/2009	12/18/2009	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,000,000	\$ -	\$ 1,000,000	\$ -	\$ -	\$ -	\$ -
106988.00	Town Creek Greenway (Phase 1 & 2) in Gallatin	Gallatin	Pedestrian and Bicycles Facility	1/5/2010	1/7/2010	2/2/2010	2/17/2010		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,000,000	\$ -	\$ 792,874	\$ 72,000	\$ 4,000	\$ 131,126	
110618.00	Lower Station Camp Creek Rd Greenway in Gallatin	Gallatin	Pedestrian and Bicycles Facility	-					\$ -	\$ 194,724	\$ 148,241	\$ 46,483	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
113051.00	South Water Avenue, From Maple Street to Bush Avenue in Gallatin	Gallatin	Resurfacing	2/18/2010	2/25/2010	3/26/2010	4/1/2010	5/4/2010	\$ 76,000	\$ -	\$ 75,000	\$ 1,000	\$ -	\$ -	\$ -	\$ 1,246,100	\$ 7,000	\$ 1,323,749	\$ 30,000	\$ 4,000	\$ (111,649)	
108885.01	SR-258/ New Shackles Island Road Widening	Hendersonville	Widening	-	-	-	-	-	\$ 375,000	\$ -	\$ 375,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
110455.00	Indian Lake Blvd @ SR-386 Bridge and Street Widening	Hendersonville	Preliminary Engineering	-	-	-	-	-	\$ 257,959	\$ 417,871	\$ 675,830	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
112887.00	West Main St from the Davidson County Line to New Shackles Island Rd	Hendersonville	Reconstruction	-	-	-	-	-	\$ 40,909	\$ 27,273	\$ 68,182	\$ -	\$ -	\$ -	\$ -	\$ 891,818	\$ 40,000	\$ -	\$ -	\$ 4,000	\$ -	\$ -
113052.00	Walton Ferry Road, From West Main Street to Curtis Cross Road	Hendersonville	Resurfacing	2/23/2010	3/31/2010	4/20/2010	5/7/2010	To Jerry/ Wayburn 5/10/10	\$ 57,358	\$ -	\$ 56,000	\$ 1,358	\$ -	\$ -	\$ -	\$ 557,983	\$ 5,600	\$ -	\$ -	\$ 4,000	\$ -	\$ -
101106.00	Maddox-Simpson Pkwy @ SR-26 Intersection	Lebanon	ROW	-	-	-	-	-	\$ -	\$ -	\$ -	\$ -	\$ 188,000	\$ 188,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
112919.00	West Division Greenway (Phase 1)	Mount Juliet	Pedestrian and Bicycles Facility	2/20/2010	4/15/2010	5/10/2010			\$ 20,000	\$ 30,000	\$ 48,400	\$ 1,600	\$ -	\$ -	\$ -	\$ 396,000	\$ 4,000	\$ -	\$ 34,971	\$ 4,000	\$ -	\$ -
101200.02	N&E RR Bridge over Central Pike	Nashville	Bridge Replacement	-	-	-	-	-	\$ -	\$ -	\$ -	\$ -	\$ 1,000,000	\$ 1,000,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
112663.00	Traffic Signal Timing Optimization @ Various Intersections	Nashville	Signal Timing Upgrade	9/15/2009	9/24/2009	10/12/2009			\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 997,000	\$ 3,000	\$ 997,000	\$ -	\$ 4,000	\$ -	\$ -
112676.00	Sidewalk Maintenance on West End Avenue/ Harding Pike From White Bridge Road to I-440	Nashville	Sidewalk Improvements	11/16/2009	12/3/2009	2/5/2010	2/9/2010	2/9/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 703,220	\$ 5,400	\$ 332,569	\$ 48,049	\$ 4,000	\$ 324,002	
112682.00	Trousdale From Harding to Hogan	Nashville	Resurfacing	12/18/2009	1/14/2010	2/11/2010	2/25/2010	3/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 290,989	\$ 3,300	\$ 1,676,888	\$ -	\$ 667	\$ (1,383,266)	
112682.00	Abbot Martin from Hillsboro to City Limits	Nashville	Resurfacing	12/18/2009	1/14/2010	2/11/2010	2/25/2010	3/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 410,555	\$ 4,900	\$ -	\$ -	\$ 667	\$ 414,788	
112682.00	Bowling Ave from West End to Woodlawn	Nashville	Resurfacing	12/18/2009	1/14/2010	2/11/2010	2/25/2010	3/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 159,725	\$ 2,400	\$ -	\$ -	\$ 667	\$ 161,458	
112683.00	Foster Ave From Murfreesboro Rd to Hickory Hollow Pkwy from I-24 to Bell Rd	Nashville	Resurfacing	12/18/2009	1/14/2010	2/11/2010	2/25/2010	3/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 246,757	\$ 2,700	\$ -	\$ -	\$ 667	\$ 248,790	
112682.00	Church St from Murfreesboro Rd to Thompson Ln	Nashville	Resurfacing	12/18/2009	1/14/2010	2/11/2010	2/25/2010	3/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 886,458	\$ 6,500	\$ -	\$ -	\$ 666	\$ 892,292	
112682.00	Tuscum Rd from Nolensville to Colemont	Nashville	Resurfacing	12/18/2009	1/14/2010	2/11/2010	2/25/2010	3/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 273,679	\$ 3,000	\$ -	\$ -	\$ 666	\$ 276,013	
112683.00	Jefferson Street from Dr. D. B Todd, Jr. Blvd to East of R/R bridge	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 117,159	\$ 1,000	\$ 1,519,888	\$ -	\$ 500	\$ (1,402,229)	
112683.00	Ellison Place from Church Street to 25th Avenue North	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 236,289	\$ 2,200	\$ -	\$ -	\$ 500	\$ 237,989	
112683.00	Church St from 22nd Avenue North to 15th Avenue North	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 256,557	\$ 3,300	\$ -	\$ -	\$ 500	\$ 259,357	
112683.00	Ed Temple Blvd from Clarksville Pike to Buchanan St	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 227,878	\$ 2,100	\$ -	\$ -	\$ 500	\$ 229,478	
112683.00	Dr. D. B. Todd, Jr. Blvd. from Jefferson Street to Buchanan Street	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 306,827	\$ 3,000	\$ -	\$ -	\$ 500	\$ 309,327	

PROJECT BID AMOUNTS VERSUS OBLIGATIONS

PIN	PROJECT DESCRIPTION	LOCAL GOVT	TYPE OF WORK	CONST NTP SENT	CONST AD DATE	BIDS OPENED DATE	BID TABS RECD	AWARDED	PE FOR ENV OBL	PE FOR DES OBL	PE CONTR. AMOUNT	PE RETURNED (NEEDED)	ROW OBL	ROW CONTR. AMOUNT	ROW RETURNED (NEEDED)	CONST OBL	OVERS. OBL	CONST CONTR. AMOUNT	CEI CONTR. AMOUNT	EST AD COSTS	CONST RETURNED (NEEDED)	TOTAL RETURNED (NEEDED)																					
112683.00	Edgell Ave from 12th Avenue South to 21st Avenue South	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 419,410	\$ 2,800	\$ -	\$ -	\$ 500	\$ 421,710	\$ 421,710																					
112683.00	40th Avenue North from Dr. Walter Davis Blvd. to Charlotte Ave	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 199,640	\$ 3,200	\$ -	\$ -	\$ 500	\$ 202,340	\$ 202,340																					
112683.00	Hart Lane From Dickerson Pike to Ellington Pkwy.	Nashville	Resurfacing	12/18/2009	1/21/2010	2/18/2010	2/25/2010	3/23/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 333,008	\$ 4,400	\$ -	\$ -	\$ 500	\$ 336,908	\$ 336,908																					
112686.00	Central Pike From Old Hickory Blvd to Dodson Chapel Rd	Nashville	Resurfacing	12/18/2009	2/4/2010	2/25/2010	3/3/2010	3/29/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 259,949	\$ 2,700	\$ 1,727,388	\$ -	\$ 667	\$ (1,465,406)	\$ (1,465,406)																					
112686.00	S Graycroft Ave From Old Hickory Blvd to Due West Ave	Nashville	Resurfacing	12/18/2009	2/4/2010	2/25/2010	3/3/2010	3/29/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 248,421	\$ 4,000	\$ -	\$ -	\$ 667	\$ 251,754	\$ 251,754																					
112686.00	Erin Hill Pkwy. From Donelson Pike to E of Briley Pkwy.	Nashville	Resurfacing	12/18/2009	2/4/2010	2/25/2010	3/3/2010	3/29/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 684,224	\$ 6,400	\$ -	\$ -	\$ 667	\$ 689,957	\$ 689,957																					
112686.00	Andrew Jackson Pkwy From Lebanon Pike to Saundersville Rd	Nashville	Resurfacing	12/18/2009	2/4/2010	2/25/2010	3/3/2010	3/29/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 359,614	\$ 4,000	\$ -	\$ -	\$ 667	\$ 362,947	\$ 362,947																					
112686.00	Due West Ave East From I-65 to Gallatin Pike	Nashville	Resurfacing	12/18/2009	2/4/2010	2/25/2010	3/3/2010	3/29/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 478,045	\$ 5,300	\$ -	\$ -	\$ 666	\$ 482,679	\$ 482,679																					
112686.00	Neely's Bend Road From Gallatin Pike to Second of Neely's Bend Circle	Nashville	Resurfacing	12/18/2009	2/4/2010	2/25/2010	3/3/2010	3/29/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 355,750	\$ 6,200	\$ -	\$ -	\$ 666	\$ 361,284	\$ 361,284																					
112917.00	Multi-Modal Traffic Signal Enhancement Various Locations	Nashville	Signal Timing Upgrade	11/5/2009	11/12/2009	12/3/2009	1/20/2010	2/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 997,000	\$ 3,000	\$ 649,055	\$ 111,988	\$ 4,000	\$ 234,957	\$ 234,957																					
112918.00	Intersection Improvements for Harding Pl. (SR 255) at Antioch Pk.	Nashville	Intersection Improvements	11/16/2009	12/10/2009	1/8/2010	1/25/2010	2/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 324,905	\$ 2,000	\$ 157,030	\$ 22,398	\$ 800	\$ 146,677	\$ 146,677																					
112918.00	Intersection Improvements for Harding Pl. (SR 255) at Trousdale Dr.	Nashville	Intersection Improvements	11/16/2009	12/10/2009	1/8/2010	1/25/2010	2/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 251,187	\$ 2,000	\$ 299,360	\$ 22,398	\$ 800	\$ (69,371)	\$ (69,371)																					
112918.00	Intersection Improvements for Bell Rd. (SR 254) at Cane Ridge Rd.	Nashville	Intersection Improvements	11/16/2009	12/10/2009	1/8/2010	1/25/2010	2/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 147,882	\$ 2,000	\$ 80,511	\$ 22,398	\$ 800	\$ 46,173	\$ 46,173																					
112918.00	Intersection Improvements for Nolensville Rd. (SR 11) at Elysian Fields Rd.	Nashville	Intersection Improvements	11/16/2009	12/10/2009	1/8/2010	1/25/2010	2/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 53,470	\$ 2,000	\$ 42,812	\$ 22,398	\$ 800	\$ (10,539)	\$ (10,539)																					
112918.00	Intersection Improvements for Antioch Pk. at Richards Rd.	Nashville	Intersection Improvements	11/16/2009	12/10/2009	1/8/2010	1/25/2010	2/8/2010	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 212,556	\$ 2,000	\$ 97,134	\$ 22,398	\$ 800	\$ 94,225	\$ 94,225																					
112922.00	Cumberland River Greenway-TSU Connector	Nashville	Pedestrian and Bicycles Facility	1/29/2010					\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 980,000	\$ 20,000	\$ -	\$ -	\$ -	\$ -	\$ -																					
113054.00	South Russel Street, From Main Street to Lynnwood	Portland	Resurfacing	3/9/2010	4/2/2010	5/3/2010	5/5/2010	To Jerry/ Wayburn 5/25/10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 393,880	\$ 7,000	\$ -	\$ 35,000	\$ 4,000	\$ -	\$ -																					
112664.00	Signal Upgrade to Fiber Optics along SR 76 and SR 41 (US 31)	White House	Signalization	2/24/2010	4/8/2010	4/29/2010	5/12/2010	To Wayburn 5/12/10	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 646,800	\$ 13,200	\$ -	\$ -	\$ 4,000	\$ -	\$ -																					
113055.00	Calista Road, Highway 31 (SR-41) to Bill Moss Road	White House	Resurfacing & Reconstruction	2/19/2010	3/4/2010	3/25/2010	5/6/2010	To Wayburn 5/6/10	\$ 81,000	\$ -	\$ 80,000	\$ 1,000	\$ -	\$ -	\$ -	\$ 429,512	\$ 4,300	\$ -	\$ -	\$ 4,000	\$ -	\$ -																					
TOTALS																						\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$